



## Shot Type 3: Shot Director Checklist S-AB-P-051 REV G

A Type 3 propagating shot terminates at the Injection calorimeter in the Laser Bay. No main beamline amplifiers are fired.

**Prerequisite:** Successful Type 1C Qualification Shot

**Checklist**

- |          |   |                          |
|----------|---|--------------------------|
| <b>1</b> | Prepare the Master Template. Advance to: "PRESHOT". | <input type="checkbox"/> |
| <b>2</b> | Make headset announcement.                          | <input type="checkbox"/> |

**Establish Closed Access**

Lock the Source Bay and direct the LST to sweep.

- |          |   |                          |
|----------|---|--------------------------|
| <b>3</b> | *Note: Sources Bay is required for shots that require the 15-cm Glass Amp or 40-mm Rod Amp. | <input type="checkbox"/> |
|----------|---|--------------------------|

<b>Closed Access Required</b>				
	Sources	CB&DB	LB&TB	VG
<b>Type 3</b>	Yes*	No	No	No

- |          |  |                          |
|----------|--|--------------------------|
| <b>4</b> | Build the Power Conditioning Template. <ul style="list-style-type: none"> <li>• Review the Power Conditioning template with the System Scientist.</li> <li>• Approve the PCE "Template Report" and click 'PREPARE'.</li> </ul> | <input type="checkbox"/> |
|----------|--|--------------------------|

**Steps 5 and 6 may be done in either order.**  
 (continues)

---

**Sources Propagating Shot checklist**

- Repeat this checklist for each beam in the shot

Confirm:

- Propagating Shot checklist complete and device macro ran clean

**For Sources in long-pulse mode**

- Pulse width setting
- SBSS Systems are Enabled
- 5 • ISP-Cal's are withdrawn?"
- Sources injected energy is \_\_\_\_\_

**If LS1 and/or LS2 are in short-pulse mode**

- Confirm pulse spectra setting
- SBSS Systems are Bypassed
- Preamplifiers are Disabled
- ISP-Cal's are withdrawn
- Sources injected energy is \_\_\_\_\_

---

**Beamlines Type 3 Shot checklist**

- ALT has secured the IRDP, IRAT, Injection areas
- Repeat this checklist for each beam in the shot

- 6 Confirm:
- Type 3 Shot checklist complete
- Review the device position macro reports for accuracy. Note any exceptions.
- The required diagnostics are ready.
- Injection Throttle setting \_\_\_\_\_%
- System Science or PI special setups installed/removed

(continues)

---

---

<b>7</b>	<b>Closed Access</b> <ul style="list-style-type: none"><li>• ALT has secured the IRDP, IRAT, Injection, SY and TAS areas</li><li>• LST has secured the Source Bay (if required)</li></ul>	<input type="checkbox"/>
<hr/>		
<b>8</b>	<b>Start of Charging</b> <p>Make PA announcement: "Now charging for a Type 3 Propagating Shot for Beamline <u>1,2,3 and/or 4</u>"</p> <ul style="list-style-type: none"><li>• Click on the "Enable Charge" button.</li><li>• Click on the "Charge" button.</li><li>• Time to "at volt ", in minutes and seconds, every 30 seconds.</li><li>• "System is At_Volt"</li></ul> <p>Monitor subsystem shot activities. IF it is necessary to ABORT, press the ABORT button: IF the count is T-5 or less, ALSO <b>press the red dump button.</b></p>	<input type="checkbox"/>
<hr/>		
<b>9</b>	<b>Monitor the shot sequence</b> <p>Announce:</p> <ul style="list-style-type: none"><li>• "T-20 seconds" (to the shot).</li><li>• "T-10 seconds" (to the shot) and the shot countdown.</li></ul>	<input type="checkbox"/>
<hr/>		
<b>10</b>	<b>Resume Open Access</b> <ul style="list-style-type: none"><li>• Make PA announcement: "Shot #_____is complete, resume normal access."</li><li>• Unlock the Source Bay</li></ul>	<input type="checkbox"/>
<hr/>		
	<b>POSTSHOT</b> <p>Proceed to S-AB-P-062 for POSTSHOT or Abort procedures.</p>	<input type="checkbox"/>
<hr/>		
(done)		
<hr/>		