FY21 Q2 Laser Facility Report

J. Puth, M. Labuzeta, D. Canning, and R. T. Janezic

Laboratory for Laser Energetics, University of Rochester

During the second quarter of FY21, the Omega Facility conducted 295 target shots on OMEGA and 202 target shots on OMEGA EP for a total of 497 target shots (see Tables I and II). OMEGA averaged 10.2 target shots per operating day, averaging 91.5% Availability and 97.8% Experimental Effectiveness. OMEGA EP averaged 7.8 target shots per operating day, averaging 88.4% Availability and 94.1% Experimental Effectiveness.

| | <u> </u> | <u>`</u> | |
|--------------|------------|-----------------------------------|----------------------------------|
| Program | Laboratory | Planned Number of Target Shots | Actual Number of Target Shots |
| ICF | LLE | 60.5 | 61 |
| | LANL | 22 | 24 |
| | LLNL | 11 | 14 |
| ICF Subtotal | | 93.5 | 99 |
| HED | LANL | 33 | 34 |
| | LLNL | 27.5 | 31 |
| HED Subtotal | | 60.5 | 65 |
| LBS | LLE | 22 | 23 |
| | LLNL | 11 | 9 |
| LBS Subtotal | | 33 | 32 |
| AIBS | | 27.5 | 21 |
| NLUF | | 55 | 51 |
| Calibration | LLE | 0 | 27 |
| Grand Total | | 269.5 | 295 |

Table I: OMEGA Laser System target shot summary for Q2 FY21.

| Program | Laboratory | Planned Number of Target Shots | Actual Number of Target Shots |
|--------------|------------|-----------------------------------|----------------------------------|
| ICF | LLE | 28 | 40 |
| | LLNL | 7 | 7 |
| ICF Subtotal | | 35 | 47 |
| HED | LLE | 7 | 8 |
| | LANL | 14 | 19 |
| | LLNL | 14 | 14 |
| HED Subtotal | | 35 | 41 |
| LBS | LLE | 21 | 31 |
| | LLNL | 35 | 42 |
| LBS Subtotal | | 56 | 73 |
| LNet | | 7 | 6 |
| NLUF | | 24.5 | 23 |
| Calibration | LLE | 0 | 12 |
| Grand Total | | 157.5 | 202 |

| Table II: OMEGA | EP Laser System | target shot summar | v for O2 FY21 |
|-----------------|--------------------|--------------------|------------------|
| Tuble II. OMLON | . Li Lusei bystein | turget snot summu | y 101 Q 2 1 1 21 |

For OMEGA and OMEGA EP shot planning efforts, the Experimental Proposal and Shot Request Form (SRF) systems were upgraded. The SRF now requires an association to the Proposal template during creation and uses this information to determine the date of the SRF. With this upgrade all SRF's can follow schedule changes with a single update.

The OMEGA Stage-F Alignment Sensor Package upgrade project has now completed 30 of 60 beamline systems. The cameras are being replaced with higher-resolution digital charge-coupled-device (CCD) equipment.

The OMEGA EP beam apodization system that ensures that the gaps between gratings in the pulse compressors do not see damaging laser fluence (known as the "gapodizers") had position sensors relocated for enhanced system safety. Two optics replacements have occurred of interest to the PI community: The OMEGA EP lower compressor deformable mirror was replaced due to laser damage accumulated over years of operation, and the OMEGA EP "backlighter" beam's off-axis parabola (OAP) focusing optic was replaced with a reworked OAP.